



LASER SOURCE TECHNICAL ASSESSMENT REPORT

BASIC DETAILS

TAR NO: TAR-2026-00011

START DATE: 2026-07-01

END DATE: 2026-07-01

DEPARTMENT: SERVICE & REPAIR

CUSTOMER DETAILS

COMPANY NAME: WILA CNC INDIA PVT LTD

CONTACT PERSON: WILA CNC INDIA PVT LTD

CONTACT NUMBER: 9986940600

SOURCE DETAILS

MAKE: Raycus

ML.NO:

SL.NO: fhg

MFG DATE: 2026

MODULE DETAILS: ☒ SINGLE-MODULE ☐ MULTI-MODULE

REPORTED BY

NAME: System Administrator

EMPLOYEE ID: c99ab35f

☒ TEAM A

☐ TEAM B

☒ IN-HOUSE REPAIR

☐ ONSITE

☐ UAE

CUSTOMER REPORTED PROBLEM:

no output power

TYPES OF PROBLEMS

☐ QBH/LOE/QD+/Q+ CABLE SPOT

☐ LOW POWER

☐ COMBINER PROBLEM

☐ ACTIVE FIBER PROBLEM

☐ PSU/CONTROL BOARD ISSUE

☐ OTHERS

PRE-REPAIR INSPECTION

EQUIPMENT/SOURCE CONDITION: ☒ GOOD

☐ FAIR

☐ POOR

PREVIOUS REPAIR DETAILS:

☐ AVAILABLE

☒ NA

☐ UNDER WARRANTY

☒ NO WARRANTY

☒ CUSTOMER

☐ DEALER

☐ STANDBY

☐ FREELANCER

INITIAL OBSERVATION BY REPAIR ENGINEERS

SOURCE PACKAGE CONDITION

☒ OK

☐ NOT OK

QBH CONDITION

☒ OK

☐ NOT OK

EXTERNAL DAMAGE

☐ YES

☒ NO

INTERNAL DAMAGE

☐ YES

☒ NO

POWER CABLE

☒ YES

☐ NO

INTERFACE CABLE

☒ YES

☐ NO

SOURCE KEY

☒ YES

☐ NO

OTHERS:

FUNCTIONAL TEST POINT

EMERGENCY SWITCH

☒ OK

☐ NOT OK

LASER BUTTON ON KEY

☒ OK

☐ NOT OK

SOURCE START KEY

☒ OK

☐ NOT OK

MAIN MCB

☒ OK

☐ NOT OK

PROBLEM IN

☒ OPTICAL SECTION

☐ ELECTRICAL SECTION

INITIAL OBSERVATION REPORTED BY:

IMMEDIATE ACTION TAKEN:

REQUIRED SPARE PARTS/ TOOLS:

ESTIMATED DOWN TIME:

1-2 Days

FINAL TEST REPORT							
REDLIGHT VISIBILITY		☒ GOOD		☐ FAIR		☐ POOR	
	0%	25%	50%	75%	100%		
LASER OUTPUT POWER	0	25%	50%	75%	100%		
POWER METER READING	0W	750W	1500W	2250W	3000W		
PUMP AMPS DETAIL	0 A	2.5 A	5 A	7.5 A	10 A		
CHECKLIST		OBSERVED VALUE		MAX VALUE		STATUS	
OPTICAL SECTION TEMP	24	32°C	☒ GOOD	☐ FAIR	☐ POOR		
ELECTRICAL SECTION TEMP	25	32°C	☒ GOOD	☐ FAIR	☐ POOR		
LASER PUMP TEMP	26	40°C	☒ GOOD	☐ FAIR	☐ POOR		
HUMIDITY (OPTICAL SEC)	35	50%	☒ GOOD	☐ FAIR	☐ POOR		
HUMIDITY (ELECTRICAL SEC)	36	50%	☒ GOOD	☐ FAIR	☐ POOR		
WATER FLOW IN QBH	1.2	1.4Lpm	☒ GOOD	☐ FAIR	☐ POOR		
WATER FLOW IN SOURCE	4.0	4.2Lpm	☒ GOOD	☐ FAIR	☐ POOR		
TEMP IN SPLICING POINT	298	320K	☒ GOOD	☐ FAIR	☐ POOR		
TEMP IN QBH CONNECTOR	295	300K	☒ GOOD	☐ FAIR	☐ POOR		
PROBLEM ANALYSIS: Collimator lens damage detected during diagnosis.							
ROOT CAUSE ANALYSIS: Water chiller condensation or particle spots.							
FAILURE TYPE							
☐ HUMAN ERROR ☐ ELECTRICAL ERROR ☐ ENVIRONMENTAL ISSUE ☐ EXTERNAL PROBLEM ☐ MECHANICAL ERROR ☐ SOFTWARE ISSUE ☐ SPARE LIFETIME EXPIRY							
REPAIR AND TESTING							
REPAIR ACTION TAKEN		☒ YES	☐ NO	PARTS REPLACED		☒ YES	☐ NO
POST REPAIR TESTING RESULT		☒ PASS	☐ FAIL	TRAIL RUNNING DURATION		2 Hours	
FINAL VERIFICATION							
EQUIPMENT RUNNING CONDITION		☒ OK		☐ NOT OK			
VERIFIED BY:		APPROVED BY:			CUSTOMER SIGN:		
System Administrator		Service Manager					
REMARK: Unit tested stably at full load. Ready for packaging and dispatch.							
PAYMENT DETAILS							
☒ INVOICE		☐ NON-INVOICE		INVOICE NO:			
DISPATCH DETAILS:		☒ TRANSPORT/COURIER		☐ CUSTOMER VEHICLE		☐ PORTER	