



LASER SOURCE TECHNICAL ASSESSMENT REPORT

BASIC DETAILS		CUSTOMER DETAILS	
TAR NO:	TAR-2026-00007	COMPANY NAME:	Laser Tech Solutions Ltd
START DATE:	2026-06-03		
END DATE:	2026-06-30	CONTACT PERSON:	Robert Paulson
DEPARTMENT:	SERVICE & REPAIR	CONTACT NUMBER:	+919876543210
SOURCE DETAILS		REPORTED BY	
MAKE:	JPT	NAME:	System Administrator
ML.NO:		EMPLOYEE ID:	c99ab35f
SL.NO:	JPT-MOPA-441	☒ TEAM A	☐ TEAM B
MFG DATE:	2024	☒ IN-HOUSE REPAIR	☐ ONSITE
MODULE DETAILS:	☒ SINGLE-MODULE ☐ MULTI-MODULE ☐ UAE		
CUSTOMER REPORTED PROBLEM: Pulse frequency fluctuations degrade marked lines edge quality.			
TYPES OF PROBLEMS			
☐ QBH/LOE/QD+/Q+ CABLE SPOT ☐ LOW POWER			
☐ COMBINER PROBLEM ☐ ACTIVE FIBER PROBLEM			
☐ PSU/CONTROL BOARD ISSUE ☐ OTHERS			
PRE-REPAIR INSPECTION			
EQUIPMENT/SOURCE CONDITION:		PREVIOUS REPAIR DETAILS:	
☒ GOOD ☐ FAIR ☐ POOR		☐ AVAILABLE ☒ NA	
☐ UNDER WARRANTY ☒ NO WARRANTY			
☒ CUSTOMER ☐ DEALER ☐ STANDBY ☐ FREELANCER			
INITIAL OBSERVATION BY REPAIR ENGINEERS			
SOURCE PACKAGE CONDITION	☒ OK	☐ NOT OK	
QBH CONDITION	☒ OK	☐ NOT OK	
EXTERNAL DAMAGE	☐ YES	☒ NO	
INTERNAL DAMAGE	☐ YES	☒ NO	
POWER CABLE	☒ YES	☐ NO	
INTERFACE CABLE	☒ YES	☐ NO	
SOURCE KEY	☒ YES	☐ NO	
OTHERS:			
FUNCTIONAL TEST POINT			
EMERGENCY SWITCH	☒ OK ☐ NOT OK	LASER BUTTON ON KEY	☒ OK ☐ NOT OK
SOURCE START KEY	☒ OK ☐ NOT OK	MAIN MCB	☒ OK ☐ NOT OK
PROBLEM IN	☒ OPTICAL SECTION ☐ ELECTRICAL SECTION		
INITIAL OBSERVATION REPORTED BY:			
IMMEDIATE ACTION TAKEN:			
REQUIRED SPARE PARTS/ TOOLS:			
ESTIMATED DOWN TIME: 1-2 Days			

FINAL TEST REPORT					
REDLIGHT VISIBILITY		☒ GOOD		☐ FAIR	
				☐ POOR	
	0%	25%	50%	75%	100%
LASER OUTPUT POWER	0	25%	50%	75%	100%
POWER METER READING	0W	750W	1500W	2250W	3000W
PUMP AMPS DETAIL	0 A	2.5 A	5 A	7.5 A	10 A
CHECKLIST	OBSERVED VALUE	MAX VALUE	STATUS		
OPTICAL SECTION TEMP	24	32°C	☒ GOOD	☐ FAIR	☐ POOR
ELECTRICAL SECTION TEMP	25	32°C	☒ GOOD	☐ FAIR	☐ POOR
LASER PUMP TEMP	26	40°C	☒ GOOD	☐ FAIR	☐ POOR
HUMIDITY (OPTICAL SEC)	35	50%	☒ GOOD	☐ FAIR	☐ POOR
HUMIDITY (ELECTRICAL SEC)	36	50%	☒ GOOD	☐ FAIR	☐ POOR
WATER FLOW IN QBH	1.2	1.4Lpm	☒ GOOD	☐ FAIR	☐ POOR
WATER FLOW IN SOURCE	4.0	4.2Lpm	☒ GOOD	☐ FAIR	☐ POOR
TEMP IN SPLICING POINT	298	320K	☒ GOOD	☐ FAIR	☐ POOR
TEMP IN QBH CONNECTOR	295	300K	☒ GOOD	☐ FAIR	☐ POOR
PROBLEM ANALYSIS: Collimator lens damage detected during diagnosis.					
ROOT CAUSE ANALYSIS: Water chiller condensation or particle spots.					
FAILURE TYPE					
☐ HUMAN ERROR ☐ ELECTRICAL ERROR ☐ ENVIRONMENTAL ISSUE ☐ EXTERNAL PROBLEM ☐ MECHANICAL ERROR ☐ SOFTWARE ISSUE ☐ SPARE LIFETIME EXPIRY					
REPAIR AND TESTING					
REPAIR ACTION TAKEN		☒ YES	☐ NO	PARTS REPLACED	
				☒ YES	
POST REPAIR TESTING RESULT		☒ PASS	☐ FAIL	TRAIL RUNNING DURATION	
				2 Hours	
FINAL VERIFICATION					
EQUIPMENT RUNNING CONDITION		☒ OK		☐ NOT OK	
VERIFIED BY:		APPROVED BY:		CUSTOMER SIGN:	
System Administrator		Service Manager			
REMARK: Unit tested stably at full load. Ready for packaging and dispatch.					
PAYMENT DETAILS					
☒ INVOICE		☐ NON-INVOICE		INVOICE NO:	
DISPATCH DETAILS:		☒ TRANSPORT/COURIER		☐ CUSTOMER VEHICLE	
				☐ PORTER	